

Mancos school Pre-Construction Schedule

Activity ID	Activity Name	Original Duration	Remaining Duration	Start	Finish	2018												2019												2020											
						N	J	F	A	J	J	A	S	N	J	F	A	J	J	A	S	N	J	F	A	J	J	A	S												
Mancos school Pre-Construction Schedule																																									
PC1000	Design Development	120	120	08-Nov-17	04-May-18																																				
PC1010	Estimate	20	20	16-Apr-18	11-May-18																																				
PC1020	Sub-Contracts	10	10	19-Apr-18	02-May-18																																				
PC1030	Stormwater Plan and NOI	21	21	26-Apr-18	24-May-18																																				
PC1040	Mobilization	3	3	25-May-18	30-May-18																																				
PC1050	Start Construction	1	1	31-May-18	31-May-18																																				
Demo and grade new parking lot																																									
Park1000	install construction Fencing	3	3	01-Jun-18	05-Jun-18																																				
Park1010	Demo buildings and utilities	4	4	06-Jun-18	11-Jun-18																																				
Park1020	Grade parking lot to finish grade	3	3	12-Jun-18	14-Jun-18																																				
Park1040	Move construction office in	1	1	15-Jun-18	15-Jun-18																																				
Administration Addition and remodel																																									
A1000	Administration Addition Construction	120	120	15-Jun-18	05-Dec-18																																				
A1010	Renovation of existing building	60	60	11-Sep-18	05-Dec-18																																				
A1020	Administration area complete	1	1	06-Dec-18	06-Dec-18																																				
Gym Addition and Renovation																																									
G1030	Gym Additions construction	180	180	24-Oct-18	05-Jul-19																																				
G1040	Gym renovations	80	80	18-Mar-19	05-Jul-19																																				
G1050	Gym area complete	1	1	08-Jul-19	08-Jul-19																																				
Football Field and bleacher Renovation																																									
AF1060	Demo existing football field and track	6	6	22-Apr-19	29-Apr-19																																				
AF1080	Demo existing bleachers and conces	5	5	22-Apr-19	26-Apr-19																																				
AF1070	re-grade football field and track	10	10	30-Apr-19	13-May-19																																				
AF1090	construction of concessions and blea	50	50	07-May-19	15-Jul-19																																				
AF1100	install new track and football field	45	45	14-May-19	15-Jul-19																																				
AF1110	Football field and bleachers complete	1	1	16-Jul-19	16-Jul-19																																				
Bus Loop																																									
BL1030	Demo area for Bus loop	5	5	09-Jul-19	15-Jul-19																																				
BL1040	Grading for Bus loop	5	5	16-Jul-19	22-Jul-19																																				
BL1050	Concrete work for bus loop	12	12	23-Jul-19	07-Aug-19																																				
BL1060	Bus Loop complete	1	1	08-Aug-19	08-Aug-19																																				
High School Renovation																																									
HS1030	High School renovations	60	60	09-Jul-19	30-Sep-19																																				
HS1040	High School Renovations complete	1	1	01-Oct-19	01-Oct-19																																				
Middle School Addition and Renovation																																									
MS1030	Middle school addition work	110	110	01-Oct-19	02-Mar-20																																				

